

Active Program											Green means funds have been expended			
Municipality	Project	Limits	Scope	Phase	Current Year	Total \$	Federal STP \$	Letting	Project Status	Score	Phase I	Phase II	ROW	Construction (other than STP)
Elk Grove Village	JF Kennedy/Elk Grove	Arlington Hts to Victoria	Resurface, bridge rehab	Construction	2018	\$ 2,968,000	\$ 1,979,200	Let - January	Project was let	11.8	Local	Local	Local	
Rolling Meadows	Kirchoff Road	Wilke to Hicks Rd	Resurfacing	Phase II	2018	\$ 95,424	\$ 47,712	November 2018	Agreement executed	41.5	Local	STP	None	
Palatine	Palatine Rd	Quentin to Smith	Reconstruction, widening, new shared use path	Phase I	2018	\$ 380,000	\$ 190,000	TBD 2020	Agreement executed	40.6	STP	STP	STP	
Schaumburg	Roselle Rd Bike Bridge	Bike Bridge	Bike bridge	Construction	2018	\$ 3,730,000	\$ 2,984,000	April 2018	On April letting		Bike	Local	STP	None
Streamwood	East Ave @ Irving Park Rd	Intersection Improvement	Intersection improvement	Construction	2018	\$ 850,000	\$ 520,000	April 2018	On April letting	54.8	Local	STP	None	
Streamwood	North Ave @ Lake St	Intersection Improvement	Intersection improvement	Construction	2018	\$ 1,082,750	\$ 866,200	April 2018	On April letting	56.5	Local	STP	None	
Barrington	Barrington Metra Access Road	Access Road	New access road to Metra Station	ROW	2018	\$ 95,000	\$ 47,500	November 2018	Phase II underway	55.1	Local	STP	STP	
Des Plaines	Lee/Forest	Intersection Improvement	Intersection improvement	ROW	2018	\$ 320,000	\$ 160,000	August 2018	Phase II and ROW acquisition underway	72	Local	STP	STP	
Schaumburg	Algonquin Rd @ Meacham Rd	Intersection Improvement	Intersection improvement	ROW	2018	\$ 2,040,000	\$ 1,020,000	March 2019	Phase II underway	71.1	Local	STP/IDOT	STP/IDOT/CMAQ	CMAQ/IDOT
Niles	Howard St	Milwaukee to Lehigh	Reconstruction, new shared use path	Phase II	2018	\$ 350,000	\$ 175,000	January 2019	Phase I, expected design approval May 2018	51.3	Local	STP	None	TAP for bike/ped
Streamwood	Irving Park Rd	Bartlett to Schaumburg	Reconstruction, widening	ROW	2018	\$ 1,000,000	\$ 500,000	November 2018	In Phase II, needs ROW cert	66.3	Local	STP/IDOT	STP/IDOT	
Schaumburg	Plum Grove Rd	Golf to Wiley	Reconstruction	Construction	2018	\$ 6,600,000	\$ 4,000,000	June 2018	Phase II and ROW acquisition underway	49.4	Local	STP	STP	
Schaumburg	Plum Grove Rd	Higgins to Golf	Reconstruction	Construction	2018	\$ 6,500,000	\$ 4,000,000	August 2018	Phase II and ROW acquisition underway	49.4	Local	STP	STP	
Des Plaines	Lee/Forest	Intersection Improvement	Intersection improvement	Construction	2018	\$ 2,530,000	\$ 2,024,000	August 2018	Phase II and ROW acquisition underway	72	Local	STP	STP	
Schaumburg	State/National	Plum Grove to Golf	Reconstruction	Construction	2018	\$ 5,544,000	\$ 4,000,000	September 2018	Phase II and ROW acquisition underway	36.5	Local	STP	STP	
Buffalo Grove	Lake Cook Rd Improvements	Buffalo Grove Rd to Hastings	Intersection improvement	Construction	2018	\$ 14,889,500	\$ 4,000,000	October 2018	ROW near completion	88.4	County	County	County	CMAQ, County
Buffalo Grove	Weiland Rd Extension	Buffalo Grove to Lake Cook	Intersection improvement	Construction	2018	\$ 10,285,400	\$ 4,000,000	October 2018	ROW near completion	50.4	County	County	County	CMAQ, County
Buffalo Grove	Lake-Cook Rd	Raupp to Hastings	Lighting	Construction	2018	\$ 3,025,000	\$ 1,815,000	October 2018	ROW near completion	70.9	County	County	County	County
Schaumburg	Woodfield Rd	Meacham to Martingale	Reconstruction	Construction	2019	\$ 5,600,000	\$ 4,000,000	November 2018	Phase II and ROW acquisition underway	47.6	Local	STP	STP	
Schaumburg	Woodfield Rd	Martingale to East Frontage	Reconstruction	Construction	2019	\$ 5,800,000	\$ 4,000,000	November 2018	Phase II and ROW acquisition underway	47.6	Local	STP	STP	
Streamwood	Irving Park Rd	Bartlett to Schaumburg	Reconstruction, widening	Construction	2018	\$ 8,665,825	\$ 5,000,000	November 2018	In Phase II, needs ROW cert	66.3	Local	STP/IDOT	STP/IDOT	
Rolling Meadows	Kirchoff Road	Wilke to Hicks Rd	Resurfacing	Construction	2018	\$ 2,042,000	\$ 1,633,600	November 2018	Phase II agreements submitted	41.5	Local	STP	None	
Barrington	Barrington Metra Access Road	Access Road	New access road to Metra Station	Construction	2018	\$ 2,300,500	\$ 1,840,400	November 2018	Phase II underway	55.1	Local	STP	STP	
Barrington	US 14 @ Hart Rd	Intersection Improvement	Intersection improvement	Construction	2018	\$ 7,000,000	\$ 4,000,000	November 2018	Phase II and ROW acquisition underway	74.5	County	CMAQ	CMAQ/Local/STP	CMAQ, County
Barrington	Lake Zurich Road Realignment	Intersection Improvement	Realign intersection	Construction	2018	\$ 3,487,000	\$ 2,789,600	November 2018	Phase II underway	52.1	Local	STP	STP	IDOT
Niles	Howard St	Milwaukee to Lehigh	Reconstruction, new shared use path	Construction	2019	\$ 4,750,000	\$ 3,800,000	January 2019	Phase I, expected design approval May 2018	51.3	Local	STP	None	TAP for bike/ped
Schaumburg	Algonquin Rd @ Meacham Rd	Intersection Improvement	Intersection improvement	Construction	2019	\$ 6,000,000	\$ 4,000,000	March 2019	Phase II underway	71.1	Local	STP/IDOT	STP/IDOT/CMAQ	CMAQ/IDOT
Rolling Meadows	Algonquin @ New Wilke	Intersection Improvement	Intersection improvement	Construction	2020	\$ 3,310,000	\$ 2,000,000	TBD 2020	Phase I starting late 2017	77.8	Local	Local	Local	
Active Program - Post 2018 only	Listed Alphabetically (not yet prioritized)										Green means funds have been expended			
Arlington Heights	Kensington Rd	Dryden to Village Limits	Resurfacing and multi-use path	Construction	MYB	\$ 1,759,300	\$ 1,407,440	TBD 2018	Phase I submitted, August 2017	19.6	Local	Local	None	
Barrington	US 14 Grade Separation	Grade Separation	Grade separation	Phase II	MYB	\$ 3,120,000	\$ 1,560,000	TBD 2020	Target for Phase II May 2018	67	TIGER	STP	State/STP	Seeking additional funding
Barrington	US 14 Grade Separation	Grade Separation	Grade separation	Construction	MYB	\$ 38,084,000	\$ 4,000,000	TBD 2020	Target for Phase II May 2018	67	TIGER	STP	State/STP	Seeking additional funding
Bartlett	North Ave	Oak Ave to Lake St	Resurfacing	Construction	MYB	\$ 809,010	\$ 647,208	2019	Phase I approved, ready to proceed if funded	23.8	Local	Local	None	
Elk Grove Village	Clearmont Ped Bridge	Over Salt Creek	Pedestrian Bridge	Construction	MYB	\$ 2,250,000	\$ 1,800,000	April 2019	Phase I underway		Bike	Local	Local	None
Elk Grove Village	Nerge Rd	Devon to Rohliwing	Resurfacing	Construction	MYB	\$ 1,195,000	\$ 956,000	April 2019	Phase I underway	21.8	Local	Local	None	
Elk Grove Village	Lively Blvd	Devon to Landmeier	Resurfacing	Construction	MYB	\$ 1,430,000	\$ 1,144,000	April 2019	Phase I underway	13	Local	Local	None	
Elk Grove Village	Arlington Hts Rd	Devon to Elk Grove	Widening, resurfacing	Construction	MYB	\$ 5,325,000	\$ 4,000,000	November 2019	Phase I underway	50	Local	Local	None	
Elk Grove Village	Tonne Rd	Devon to Elk Grove	Reconstruction	Construction	MYB	\$ 4,706,000	\$ 3,764,800	January 2020	Not started	33	Local	Local	None	
Elk Grove Village	Tonne Rd	Elk Grove to Landmeier	Reconstruction	Construction	MYB	\$ 5,462,000	\$ 4,000,000	September 2020	Not started	38	Local	Local	None	
Hoffman Estates	Salem Dr	Bode Rd to village limits	Resurfacing	Construction	MYB	\$ 200,000	\$ 160,000	March 2019	Phase I approved, local funds ready for Phase II	24.7	Local	Local	None	
Hoffman Estates	Huntington Blvd North	Palatine Rd to Westbury Dr	Resurfacing	Construction	MYB	\$ 510,000	\$ 408,000	March 2019	Phase I approved, local funds ready for Phase II	24.1	Local	Local	None	
Hoffman Estates	Beverly Rd	Prairie Stone Pkwy to I-90	Resurfacing	Construction	MYB	\$ 270,000	\$ 216,000	March 2019	Phase I approved, local funds ready for Phase II	32.3	Local	Local	None	
Hoffman Estates	Jones Rd	Rosedale Ln to Highland Blvd	Resurfacing	Construction	MYB	\$ 372,000	\$ 340,000	March 2019	Phase I approved, local funds ready for Phase II	28.3	Local	Local	None	
Niles	Touhy @ Gross Point/Harts	Intersection Improvement	Intersection improvement	Phase II	MYB	\$ 400,000	\$ 200,000	TBD 2020	Phase I, expected design approval September 2017	57.5	Local	STP	Local	
Niles	Touhy @ Gross Point/Harts	Intersection Improvement	Intersection improvement	Construction	MYB	\$ 2,787,500	\$ 2,230,000	TBD 2020	Phase I, expected design approval September 2017	57.5	Local	STP	Local	
Palatine	Smith St	Palatine Rd to Dundee	Resurfacing	Construction	MYB	\$ 1,650,000	\$ 1,320,000	August 2018	Phase I underway	19.8	Local	Local	None	
Palatine	Palatine Rd	Quentin to Smith	Reconstruction, widening, new shared use path	Phase II	MYB	\$ 267,500	\$ 133,750	TBD 2021	Phase I starting late 2017	40.6	STP	STP	STP	
Palatine	Palatine Rd	Quentin to Smith	Reconstruction, widening, new shared use path	ROW	MYB	\$ 200,000	\$ 100,000	TBD 2021	Phase I starting late 2017	40.6	STP	STP	STP	

DRAFT Northwest Council of Mayors STP Program 2018-2020
For April 6, 2018 Northwest Council Technical Committee

Rolling Meadows	Old Wilke/Weber/Wilke	Various	Resurfacing	Construction	MYB	\$ 3,270,000	\$ 2,289,000	TBD	Not started	15.5	Local	Local	None	
Schaumburg	Knollwood Rd	Bode Rd to Golf Rd (IL 58)	Reconstruction	Construction	MYB	\$ 3,821,250	\$ 3,057,000	2020	Phase I starting soon	35.4	Local	STP	None	
Schaumburg	Algonquin Rd at Hammond Dr	Intersection Impr	Intersection improvement	Phase II	MYB	\$ 70,000	\$ 35,000	TBD 2020	Phase I underway	59	Local	STP	STP	
Schaumburg	Algonquin Rd at Hammond Dr	Intersection Impr	Intersection improvement	ROW	MYB	\$ 180,000	\$ 90,000	TBD 2020	Phase I underway	59	Local	STP	STP	
Schaumburg	Meacham Rd	Higgins to Golf	Resurfacing	Construction	MYB	\$ 3,500,000	\$ 2,800,000	TBD 2020	Not started	26	Local	Local	None	
Schaumburg	National Pkwy	Woodfield to Golf	Reconstruction	Phase II	MYB	\$ 1,200,000	\$ 600,000	TBD 2020	Phase I underway	27.8	Local	STP	STP	
Schaumburg	National Pkwy	Woodfield to Golf	Reconstruction	ROW	MYB	\$ 400,000	\$ 200,000	TBD 2020	Phase I underway	27.8	Local	STP	STP	
Schaumburg	Walnut Lane	Schaumburg Rd to Weathersfield	Reconstruction	Construction	MYB	\$ 3,200,000	\$ 2,560,000	TBD 2020	Phase I underway	26.6	Local	STP	None	
Schaumburg	Weathersfield Way	Braintree Dr to Salem Dr	Resurfacing	Construction	MYB	\$ 1,750,000	\$ 1,400,000	TBD 2018	Phase I underway	16.6	Local	Local	None	
Streamwood	Buttitta Dr	Barrington to East	Resurfacing	Construction	MYB	\$ 350,000	\$ 280,000	TBD 2018	Phase I approved	14.3	Local	Local	Local	
Streamwood	Woodland Heights Blvd	Buttitta Dr to Park Blvd	Resurfacing	Construction	MYB	\$ 780,000	\$ 624,000	TBD 2018	Phase I approved	16.1	Local	Local	Local	
Streamwood	East Ave	Buttitta Dr to Schaumburg Rd	Resurfacing	Construction	MYB	\$ 700,000	\$ 560,000	TBD 2019	Phase I approved	16.1	Local	Local	Local	
Streamwood	Park Blvd	Irving Park to Schaumburg	Resurfacing	Construction	MYB	\$ 960,000	\$ 768,000	TBD 2019	Phase I approved	17.3	Local	Local	None	
New B list														
Green means funds have been expended														
Municipality	Project	Limits	Scope	Phase	Current Year	Total \$	Federal STP \$	Letting	Project Status		Phase I	Phase II	ROW	Construction (other than STP)
Niles	Milwaukee Ave lighting	Greenwood to Albion	Lighting	Construction	2018	\$ 5,000,000	\$ 4,000,000	TBD	Phase II underway	34.5	Local	Local	None	
Niles	Waukegan Rd lighting	Main St to Milwaukee Ave	Lighting	Construction	2018	\$ 3,750,000	\$ 3,000,000	TBD	Phase II underway	29.5	Local	Local	None	
Rolling Meadows	Meacham Road	Algonquin to Old Plum Grove	Reconstruction, widening	Construction	MYB	\$ 5,000,000	\$ 4,000,000	TBD	Not started	45.5	Local	Local	TBD	
Schaumburg	Algonquin Rd at Hammond Dr	Intersection Impr	Intersection improvement	Construction	MYB	\$ 1,000,000	\$ 800,000	TBD 2020	Phase I underway	59	Local	STP	STP	
Schaumburg	Rodenburg Rd	CP RR to Irving Park (IL 19)	Reconstruction	Construction	MYB	\$ 1,693,750	\$ 1,355,000	TBD 2021	Phase I starting soon	25.4	Local	STP	None	
Schaumburg	National Pkwy	Woodfield to Golf	Reconstruction	Construction	MYB	\$ 14,300,000	\$ 4,000,000	TBD 2020	Phase I underway	27.8	Local	STP	STP	
Removed from Consideration														
Green means funds have been expended														
Barrington	Barrington Metra Parking Garage	Parking Garage	New parking garage at Metra station	Construction	MYB	\$ 14,000,000	\$ 4,000,000	TBD	Seeking additional funding	Transit	Local	TBD	None	
Elk Grove Village	Meacham @ Nerge	Lighting at Intersection	Lighting	Construction	MYB	\$ 823,000	\$ 658,400	January 2020	Not started	28.6	Local	Local	None	
Elk Grove Village	IL 72/Oakton/IL 83 lighting	Intersection Improvement	Lighting	Construction	MYB	\$ 1,277,000	\$ 1,021,600	TBD 2020	Phase I underway	36	IDOT	IDOT	IDOT/HSIP	IDOT/HSIP
Mount Prospect	Rand Rd	Henry St to Main St (IL 83)	Lighting	Phase II	MYB	\$ 34,650	\$ 27,720	TBD	Phase I not started	23	Local	Local	None	
Mount Prospect	Rand Rd	Henry St to Main St (IL 83)	Lighting	Construction	MYB	\$ 1,016,600	\$ 813,280	TBD	Phase I not started	23	Local	Local	None	
Palatine	Palatine Rd	Quentin to Smith	Reconstruction, widening, new shared use path	Construction	MYB	\$ 4,470,313	\$ 3,576,250	TBD 2021	Phase I starting late 2017	40.6	STP	STP	STP	
Rolling Meadows	Kirchoff Rd	Plum Grove Rd to Hicks Rd	Lighting	Phase II	MYB	\$ 38,500	\$ 19,250	TBD 2021	Not started	15.4	Local	STP	Local	
Rolling Meadows	Kirchoff Rd	Plum Grove Rd to Hicks Rd	Lighting	Construction	MYB	\$ 381,500	\$ 305,200	TBD 2021	Not started	15.4	Local	STP	Local	
Rolling Meadows	Plum Grove Rd lighting	Old Plum Grove to Limits	Lighting	Phase II	MYB	\$ 93,500	\$ 46,750	April 2018	Phase I underway	15.4	Local	STP	None	
Rolling Meadows	Plum Grove Rd lighting	Old Plum Grove to Limits	Lighting	Construction	MYB	\$ 926,500	\$ 741,200	April 2018	Phase I underway	15.4	Local	STP	None	
Rolling Meadows	Rohwing Rd	US 14 to Kirchoff Rd	Lighting	Phase II	MYB	\$ 65,000	\$ 32,500	TBD 2021	Not started	5.4	Local	STP	None	
Rolling Meadows	Rohwing Rd	US 14 to Kirchoff Rd	Lighting	Construction	MYB	\$ 715,000	\$ 572,000	TBD 2021	Not started	5.4	Local	STP	None	
Wheeling	Wolf Rd	Hintz to Milwaukee	Lighting	Construction	MYB	\$ 2,450,000	\$ 1,960,000	TBD 2019	Phase II underway	31	IDOT	IDOT	IDOT	IDOT (for roadway)